

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
C. Economic Development												
41. Missionary Electrification Project												
a) CAPACITY ADDITION (LEASE)												
a.1) EXISTING RENTAL	55.65	Luzon/Visayas/ Mindanao	555,832,936.64	MW	38.70	55.65	-	55.65	-	TO COMPLEMENT EXISTING CAPACITY IN PSP AREAS PENDING PRIVATIZATION OF THE AREAS		
LUZON AREA	31.80	Various Areas	254,529,044.64	MW	24.20	31.80	-	31.80	-	-	-	
1) BOAC DPP (Lessor: MONARK Equipment Corp)	4.00	Boac, Marinduque	34,560,000.00	MW	4.00	4.00	-	4.00	-	Commercial operation on-going. Contract until 14 Sept 2017.	-	
2) PULANG LUPA DPP (Lessor: AGGREKO Equipment Corp)	6.00	San Jose, Occ. Mindoro	40,833,118.24	MW	6.00	6.00	-	6.00	-	Commercial operation on-going. New one year lease contract started 25 Dec 2016 until 24 Dec 2017.	-	
3) PULANG LUPA DPP (Lessor: MONARK Equipment Corp)	2.50	San Jose, Occ. Mindoro	9,511,998.00	MW	2.50	2.50	-	2.50	-	Commercial operation on-going. Existing contract extended until 25 April 2017. Cancellation of procurement of a new contract requested due to the impending operation of Occidental Mindoro Consolidated Power Corporation (OMCPC) in January 2017.	-	
4) PULANG LUPA DPP (Lessor: MONARK Equipment Corp)	2.50	San Jose, Occ. Mindoro	9,511,998.00	MW	-	2.50	-	2.50	-	Commercial operation on going. Contract extended until 03 May 2017. Cancellation of procurement of a new contract requested due to the impending operation of Occidental Mindoro Consolidated Power Corporation (OMCPC) in January 2017.	-	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
5) SAN JOSE S/S (Lessor: MONARK Equipment Corporation)	4.00	Occidental Mindoro	41,386,982.40	MW	4.00	4.00	-	4.00	-	Commercial operation on-going. Contract until 18 April 2017. For termination of Contract upon commercial operation of Occidental Mindoro Consolidated Power Corporation (OMCPC).	-	
6) TICA0 DPP (Lessor: MONARK Equipment Corp)	1.00	Masbate	12,499,992.00	MW	1.00	1.00	-	1.00	-	Commercial operation on-going. One year lease contract until 24 August 2017.	-	
7) TICA0 DPP (Lessor: MONARK Equipment Corp)	0.60	Masbate	4,999,992.00	MW	-	0.60	-	0.60	-	Commercial operation on-going. Contract until 25 April 2017.	-	
8) MAMBURAO S/S (Lessor: MONARK Equipment Corp)	4.50	Occidental Mindoro	39,045,996.00	MW	4.00	4.50	-	4.50	-	Commercial operation on-going. One year lease contract until 24 March 2017. For termination of contract upon commercial operation of Occidental Mindoro Consolidated Power Corporation (OMCPC).	Requested TOR for 2.75MW - 24 hrs and 1.75MW - 8 hrs.	
9) MAMBURAO S/S (Lessor: MONARK Equipment Corp)	0.50	Occidental Mindoro	4,500,000.00	MW	-	0.50	-	0.50	-	Commercial operation on-going. Additional Lease Capacity. Contract until 21 August 2017. For termination of contract upon commercial operation of Occidental Mindoro Consolidated Power Corporation (OMCPC).	Requested TOR for 2.75MW - 24 hrs and 1.75MW - 8 hrs.	
10. LUBANG DPP (Lessor: MONARK Equipment Corp.)	1.00	Occ. Mindoro	6,099,996.00	MW	-	1.00	-	1.00	-	Commercial operation on-going. Contract until 16 April 2017.		
11) EL NIDO DPP (Lessor: MONARK Equipment Corp)	1.50	Palawan	10,999,992.00	MW	1.00	1.50	-	1.50	-	Commercial operation on-going. One year Lease Contract until 18 April 2017. Additional capacity of 0.5MW procured.	Requested advance implementation of new Lease Contract of 1.5MW gensets effective 09 April 2016 to avoid load sheddings at El Nido.	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
12) EL NIDO DPP (Lessor: MONARK Equipment Corp)	0.50	Palawan	4,635,000.00	MW	-	0.50	-	0.50	-	Commercial operation on-going. One year Lease Contract until 16 Aug 2017.	-	
13) TAYTAY DPP (Lessor: MONARK Equipment Corp)	1.00	Palawan	7,344,000.00	MW	0.60	1.00	-	1.00	-	Commercial operation on-going. One year Lease Contract until 13 April 2017. Additional capacity of 0.4MW procured.		
14) CUYO DPP (Lessor: MONARK Equipment Corp.)	0.50	Palawan	5,400,000.00	MW	-	0.50	-	0.50	-	Commercial operation on-going. One year Lease Contract until 22 September 2017.		
15) POLILIO DPP (Lessor: MONARK Equipment Corp)	0.60	Quezon	8,000,000.00	MW	-	0.60	-	0.60	-	Commercial operation on-going. One year Lease Contract until 28 April 2017.	-	
16) BASCO DPP (Lessor: MONARK Equipment Corp)	1.10	Batanes	15,199,980.00	MW	1.10	1.10	-	1.10	-	Commercial operation on-going. One year Lease Contract until 20 June 2017.		
MINDANAO AREA	23.25	Mindanao Areas	294,403,892.00	MW	13.50	23.25	-	23.25	-		-	
17) DINAGAT DPP (Lessor: MONARK Equipment Corp)	2.00	Surigao Del Sur	23,760,000.00	MW	2.00	2.00	-	2.00	-	Commercial operation on-going. One year lease contract until 15 May 2017.	-	
18) DINAGAT DPP (Lessor: MONARK Equipment Corp)	0.50	Surigao Del Sur	9,653,000.00	MW	-	0.50	-	0.50	-	Commercial operation on-going. One year lease contract until 24 Sept 2017.	-	
19) JOLO DPP (Lessor: MONARK Equipment Corp)	3.00	Busbus, Jolo, Sulu	46,000,000.00	MW	3.00	3.00	-	3.00	-	Commercial operation on-going. Existing one year lease contract until 24 July 2017.	-	
20) JOLO DPP (Lessor: MONARK Equipment Corp)	3.00	Busbus, Jolo, Sulu	31,579,992.00	MW	3.00	3.00	-	3.00	-	Commercial operation on-going. Lease contract until 16 Jan 2017. Procurement of new contract in process.	-	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Indicator	Physical Performance					Remarks/Impact	Issues and Challenges Encountered
					Benchmark	Target		Actual			
					2015	2016	2017	2016	2017		
21) JOLO DPP (Lessor: MONARK Equipment Corp)	1.50	Busbus, Jolo, Sulu	13,132,992.00	MW	-	1.50	-	1.50	-	Commercial operation on-going. One year lease contract until 10 July 2017.	-
22) BASILAN DPP (Lessor: MONARK Equipment Corp)	2.00	Isabela, Basilan	15,000,000.00	MW	2.00	2.00	-	2.00	-	Commercial operation on-going. Contract until 31 July 2017.	-
23) BASILAN DPP (Lessor: MONARK Equipment Corp)	1.50	Isabela, Basilan	22,999,992.00	MW	1.50	1.50	-	1.50	-	Commercial operation on-going. Existing contract extended until 03 June 2017. Procurement of a new contract on process.	-
24) BASILAN DPP (Lessor: MONARK Equipment Corp)	1.50	Isabela, Basilan	14,199,996.00	MW	-	1.50	-	1.50	-	Commercial operation on-going. Existing lease contract until 23 February 2017. Procurement of a new contract on process.	-
25) BASILAN DPP (Lessor: MONARK Equipment Corp)	3.00	Isabela, Basilan	42,790,000.00	MW	-	3.00	-	3.00	-	Commercial operation on-going. Contract until 01 August 2017.	-
26) KALAMANSIG DPP (Lessor: HASTINGS Motor Corp)	1.00	Sultan Kudarat	14,769,960.00	MW	1.00	1.00	-	1.00	-	Commercial operation on-going. Contract until 24 March 2017. Procurement of new 3MW consolidated contract in process.	-
27) KALAMANSIG DPP (Lessor: HASTINGS Motor Corp)	0.50	Sultan Kudarat	10,099,980.00	MW	-	0.50	-	0.50	-	Commercial operation on-going. Contract until 24 October 2017.	Three (3) Lease Contracts at Kalamansig is recommended for a single contract procurement of 3MW @ 1.5MW at 720 hrs & 1.5MW at 480 hours.
28) KALAMANSIG DPP (Lessor: HASTINGS Motor Corp)	1.00	Sultan Kudarat	10,669,992.00	MW	-	1.00	-	1.00	-	Commercial operation on-going. Lease Contract until 30 March 2017. Procurement of a new 3MW consolidated contract in process.	-
29) BONGAO DPP (Lessor: MONARK Equipment Corporation)	1.00	Tawi-Tawi	11,122,000.00	MW	1.00	1.00	-	1.00	-	Commercial operation on going. Contract until 25 Sept 2017.	-

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
30) BONGAO DPP (Lessor: MONARK Equipment Corporation)	1.50	Tawi-Tawi	24,994,992.00	MW	-	1.50	-	1.50	-	Commercial operation on going. Contract until 02 June 2017.	-	
31) NINOY AQUINO DPP (Lessor: MONARK Equipment Corporation)	0.25	Sultan Kudarat	3,630,996.00	MW	-	0.25	-	0.25	-	Commercial operation on going. Lease Contract extended until 06 Feb 2017. Contract and Notice To Proceed issued for the 350KW genset rental.	With approval on requested continuation of rental from 250KW to 350KW.	
a.2) NEW RENTAL CAPACITY (REPLACEMENTS FOR PB DRY DOCKING AND OTHER REASONS)	0.60	Romblon/Isabela/ Mindoro	6,900,000.00	MW	1.00	0.60	-	0.60	-	TO COMPLEMENT EXISTING CAPACITY IN PSP AREAS PENDING PRIVATIZATION OF THE AREAS		
32) ROMBLON DPP (PB 114) (Lessor: MONARK Equipment Corporation)	0.60	Romblon, Romblon	6,900,000.00	MW	1.00	0.60	-	0.60	-	Commercial operation on-going. One year lease contract will expire on 04 January 2016 but extended for 3 months on a day to day basis.		
b. CAPACITY ADDITION (New)	37.025	Various SPUG Areas	1,368,903,532.85	MW	3.00	24.11	23.30	13.66	-	TO PROVIDE ADDITIONAL CAPACITY IN THE MISSIONARY AREAS		
300 KW Gensets and Below	4.425 MW	Various SPUG Areas	75,334,467.82	MW	-	-	-	-	-	NPC Take over of Contract		
10 x 600 KW Modular Gensets*	6.0 MW	Various SPUG Areas	77,471,398.80	MW	-	-	-	-	-	Under work suspension. 7 Gensets already mounted/ installed. Test and Commissioning (T&C) activities already conducted for 4 Gensets.	Unit model is the same with that of the 14x600 KW Project. T&C of some units were discontinued due to smoldering/overheating of the Exhaust Manifold.	
3 x 1,000 KW Gensets for Marinawa	3.0 MW	Catanduanes	47,364,579.89	MW	3.00	-	-	-	-	- Commercial Operation: 10 Aug. 2016. - Contractor advised to troubleshoot Unit No. 6 due to observed black smoke. Contractor proposed the pull-out of Unit No. 7 for repair in China by 1st week of January 2017.	Unit No. 6: Observed black smoke from Exhaust Bank A. Unit No. 7: Irregular vibration during operation.	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Indicator	Physical Performance					Remarks/Impact	Issues and Challenges Encountered
					Benchmark	Target		Actual			
					2015	2016	2017	2016	2017		
15 x 600 KW Gensets for Various SPUG Areas	9.0 MW	Various SPUG Areas	289,495,146.47	MW	-	-	9.00	-	-	- On-going implementation. - 15 Genset units already delivered at project sites. - 20 Calendar Days Contract Time Extension already approved.	
13 x 600 KW Gensets for Reflecting Program	7.8 MW	Various SPUG Areas	249,714,295.38	MW	-	-	7.80	-	-	- 13 out of 13 gensets and transformers already manufactured. - 7 Genset units already delivered at project sites.	Unworkable days due to unfavorable weather conditions & Additional Works.
5 x 1,000 KW for BOAC DPP	5.0 MW	Marinduque	288,048,656.97	MW	-	-	5.00	-	-	Under Contract Time Suspension effective 12 October 2016 to 02 January 2017.	Suspension due to Delayed Relocation of Rental Gensets, Quarrying Ban, Additional Works and Delayed conduct of Factory Acceptance Test (FAT) due to long processing time of travel documents.
Supply, Delivery and Test of 3x 600 KW (Additional) Modular Gensets for SPUG Areas	0.600 MW 0.600 MW 0.600 MW	Culion, Palawan Siasi, Sulu Mapun, Sulu	42,784,692.14	MW	-	1.80	-	-	-	Per contract, 100% completed.	Culion - commissioning Siasi - for hauling Mapun - delivered at site
1 x 1.5 MW Dinagat DPP	1.5 MW	Dinagat	249,714,295.38	MW	-	1.50	1.50	-	-	On-going construction works/activities.	Delays due to additional works & delayed conduct of FAT for gensets and transformers, due to long processing time of travel documents.
3 X 600 KW for Power Barges - 1 x 600 KW PB 109 & 2 x 600 KW PB 116	1.8 MW	Romblon/Siquijor	48,976,000.00	MW	-	1.80	-	-	-	- On-going project implementation. - Kick-off Meeting conducted 21 December 2016. Site Inspection/Verification conducted at PB-116.	- PB-116 currently not connected to Siquijor Grid, which may affect the T&C works. - Included in the CY 2018 Target Commitments.

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Indicator	Physical Performance					Remarks/Impact	Issues and Challenges Encountered	
					Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
5 x 600 KW Modular Diesel Gensets (SARO Funded)-REPEAT ORDER	3.00	Basco, Lubang, Casiguran	57,000,000.00	MW	-	3.00	-	2.40	-	Containerized Diesel Gensets; Contract Awarded to INDENT TRADE SYSTEMS CORP. Completed Site Acceptance Test. For Delivery.	-	
22 x 160 KW and 22 x 80 KW Calamity Diesel Genset (SARO Funded)-REPEAT ORDER	5.28	Bulacan, Cebu, Davao, Zamboanga	113,000,000.00	MW	-	5.28	-	4.96	-	Trailer-mounted/Soundproof and Waterproof Diesel Gensets; Contract Awarded to SUPERSERVE CORP. Delivered at SPUG-Minuyan Warehouse and Site Acceptance Test completed. For delivery to respective plants.		
10 x 300 KW Emergency Gensets (SARO Funded)-REPEAT ORDER	3.00	Bulacan, Albay, Cebu, Zamboanga	57,000,000.00	MW	-	3.00	-	3.00	-	Soundproof & Waterproof Diesel Gensets; Contract Awarded to SUPERSERVE CORP. For delivery to NPC-SPUG Warehouse at Minuyan, Bulacan.		
2 x 300 KW Emergency Gensets (SARO Funded)-REPEAT ORDER	0.60	Cebu, Zamboanga	7,266,038.83	MW	-	0.60	-	0.30	-	Soundproof & Waterproof Diesel Gensets; Contract Awarded to SUPERSERVE CORP. For delivery to NPC-SPUG Warehouse at Minuyan, Bulacan.		
1x 600 KW Modular Diesel Gensets (SARO Funded)-REPEAT ORDER	0.60	Cebu	7,324,100.00	MW	-	0.60	-	-	-	Containerized Diesel Gensets; Contract Awarded to INDENT TRADE SYSTEMS CORP. Completed Site Acceptance Test. For delivery to Camotes DPP.		
5 x 160 KW and 5 x 80 KW Calamity Diesel Genset (SARO Funded)-REPEAT ORDER	1.20	Bulacan, Cebu, Davao, Zamboanga	23,611,776.80	MW	-	1.20	-	-	-	Trailer-mounted/Soundproof and Waterproof Diesel Gensets; Contract Awarded to SUPERSERVE CORP. Delivered at NPC-SPUG Warehouse at Minuyan, Bulacan. Completed Site Acceptance Test.		
3 x 1000 KW Calamity Diesel Genset (SARO Funded)	3.00	Catanduanes		MW	-	3.00	-	3.00	-	*Part of 2016 Total Commissioned		

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Indicator	Physical Performance					Remarks/Impact	Issues and Challenges Encountered	
					Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
c. Transmission Line	299.57	Masbate/Palawan/ Occ. Mindoro	1,133,976,080.03	KM	86.91	261.98	-	150.38	-	TO IMPROVE POWER SUPPLY IN THE MISSIONARY AREAS	-	
Rehabilitation of Mobo - Aroroy "1" & "2" 69 kV T/L	32.59	Masbate	84,252,986.53	KM	-	-	-	-	-	On-going Excavation and Installation of Anchor Blocks, Erection/dressing of Pole/Pole Structures. 367 Poles already erected; 26.96 km already strung.	Delays attributed to Contractor's insufficient manpower, logistic support and ROW problems with landowners/tenants.	
Mobo - Cataingan 69 kV T/L - Schedule 1	34.00	Masbate	98,350,240.00	KM	**32.29	34.00	-	-	-	On-going Excavation and Installation of Anchor Blocks. Stringing of ACSR and Overhead Ground Wire, Erection/ Dressing of Pole/Pole Structures. 486 Poles already erected; 33.68 km already strung.	ROW problems with landowners/tenants affected the progress of implementation works. On- going filing of Expropriation Case.	
Mobo - Cataingan 69 kV T/L - Schedule 2	42.00	Masbate	108,645,214.00	KM	** 24.99	42.00	-	-	-	On-going Excavation and Installation of Anchor Blocks, Stringing of ACSR and Overhead Ground Wire, Erection/ Dressing of Pole/Pole Structures. 566 Poles already erected; 38.72 km out of 41.85 km. already strung. Tree cutting activities - 93.20%	ROW problems with landowners/tenants affected the progress of implementation works. On- going filing of Expropriation Case	
Remaining Works for Puerto Princesa-Roxas 138 kV T/L	5.00	Palawan	29,491,000.00	KM	5.00	-	-	-	-	100% completed. Megger Testing of lines successfully conducted on 09 December 2016. Transmission Line already energized.	-	
Codon-Virac 69 kV T/L Project	31.28	Catanduanes	251,902,939.50	KM	** 13.80	31.28	-	-	-	Conduct of Final Inspection commenced on 22 November 2016. Project ready for energization but could not push through due to typhoon.	Damaged T/L portions due to Typhoon Nina.	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered
				Indicator	Benchmark	Target		Actual			
					2015	2016	2017	2016	2017		
Bansud-Mansalay 69 KV T/L Project	64.53	Or. Mindoro	380,158,000.00	KM	-	64.53	-	61.23	-	- Under Contract Time Suspension effective 09 November 2016. - 452 out of 553 Concrete Poles erected. - 161 out of 177 Steel poles/structures erected. - 61.23 km with stringing. - 56 km. out of 65 km. ROW Clearing.	Contract Time Suspension shall remain in effect until the delivery of additional poles and the resolution of the Expropriation Cases.
Rehabilitation of Mamburao - Sablayan 69 KV T/L Project	87.00	Mindoro	155,678,900.00	KM	-	87.00	-	87.00	-	100% Completed.	-
Extension of Mobo-Arroy 69 KV T/L	3.17	Masbate	25,496,800.00	KM	-	3.17	-	2.15	-	- 37 Calendar Days Contract Time Extension approved by NPC, revised expiry is 16 January 2017. - Manufacturing & delivery of Insulators and Line hardware, on-going. - 34 out of 39 poles erected. - On-going stringing of ACSR.	ROW problems with landowners affected the progress of implementation works.
d. Substation	20.00	Catanduanes/ Mindoro	470,095,496.06	MVA	-	10.00	5.00	-	-	TO IMPROVE POWER SUPPLY IN THE MISSIONARY AREAS	-
Virac (Marinawa) Substation	10.00	Catanduanes	134,996,496.06	MVA	-	10.00	-	-	-	- Construction and Installation Works 100% completed. - Remaining activities are conduct of testing for Outdoor Protection Relay. - Test and commissioning to commence only upon completion of rectification works for damages caused by Typhoon Nina.	Due to Typhoon Nina, damages were sustained in the Control House main door, Station Service Transformer Switchgear and 2 Units of PCB Terminal Board .

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Indicator	Physical Performance					Remarks/Impact	Issues and Challenges Encountered	
					Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
Mansalay Switching Station and Expansion of Bansud & San Jose Substation Project	-	Or. Mindoro	145,263,000.00	MVA	-	-	-	-	-	Post Qualification Report approved by the BAC on 28 November 2016. For Award of Contract. Writ of Possession for 2 affected lots already issued to NPC.	-	
Codon Load-end Substation	5.00	Catanduanes	97,271,000.00	MVA	-	-	5.00	-	-	- Failed bid submission/opening on 22 June 2016 and 07 November 2016. - Re-bidding scheduled on 09 January 2017.	Target commissioning by 2018.	
San Miguel Substation	5.00	Catanduanes	92,565,000.00	MVA	-	-	-	-	-	- For updating of Tender Documents. - Landowner has been paid/compensated for affected crops/improvements on 03 December 2016, and has agreed/granted the Permit to Enter and Construct.		
44. MINDANAO POWER SUPPLY										TO CONTRIBUTE TO THE POWER SUPPLY IMPROVEMENT IN MINDANAO		
a) Pulangi 4 HEP Dredging Project - Phase 2	Dredging Works (550,000.00 cu.m. includes survey, set-up, dredge and dispose); Set-up/ Develop Disposal Area (including improvement /strengthening of containment area/structure, survey and construct)	Bukidnon (Maramag, Valencia, Quezon)	P280M (PSALM Budget)	-	-	-	-	-	-	- Winning Bidder is SUNWEST Construction and Development Corporation in the amount of P226.943 Million. - Accomplishment: Target = 75.13% Actual = 30.96% Slippage = 44.17%	-	

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance						Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target			Actual			
					2015	2016	2017	2016	2017			
47. National Renewable Energy Program										TO CONTRIBUTE TO CLEANER ENERGY SOURCES TO PARTLY REPLACE DIESEL GENERATION WITH RENEWABLE ENERGY		
a) Pilot RE Project in Missionary Areas	Limasawa Hybrid Solar Project - 120KW (PEAK)	Limasawa, Southern Leyte	P 50M	KW	-	-	-	-	-	Geophysical Investigation and Inspection already done on site as well as staking and property measurements. Electrical Resistivity and Pitting Tests need to be done as recommended.	Public Bidding No. 5 - Failed (Previous bids failed) Technical Specifications revised by TWG from its initial stage capacity of 300KW to its current load capacity of 120KW.	
E. Climate Change Adaptation & Mitigation										TO CONTRIBUTE TO CLIMATE CHANGE MITIGATION		

Monitoring of Programs, Projects and Activities for CY 2016-2017
 Implementing Agency: National Power Corporation
 As of 31 DECEMBER 2016

Programs/Projects/Activities	Description	Geographic Coverage (province, municipality, barangay)	Resource Requirement	Physical Performance					Remarks/Impact	Issues and Challenges Encountered	
				Indicator	Benchmark	Target		Actual			
					2015	2016	2017	2016			2017
National Greening Program	Rehabilitation program of the government aimed at reducing upland/lowland poverty, sustainable management of natural resources through resource conservation, and protection and promote public awareness and environmental consciousness on forests and watersheds	NPC-managed watersheds in Norzagaray, Bulacan (Angat) ; Buhi, Camarines Sur (Buhi-Barit); Lumban, Cavinti, Kalayaan in Laguna (Caliraya-Lumot); Lanao del Sur & Lanao del Norte (Lake Lanao-Agus River); Ifugao (Magat); Laguna, Batangas & Quezon (Makiling-Banahaw); Nueva Ecija (Pantabangan); Bukidnon (Pulangi); Pangasinan & Benguet (San Roque); Albay (Tiwi); Benguet (Upper Agno)	Materials (seedlings) and Labor (outplanting and maintenance/ protection)	Area planted (in hectares)	1,026.06	762	735	1,881.00	-	Increased rehabilitated areas was due to effective social mobilization ; LGU, AFP, PNP and other sectoral groups are actively participating in the rehabilitation program; compliance of private sector (i.e NGCP) to conditions of Special Tree Cutting permits (STCP)	delayed procurement process; EL nino phenomenon
58. Project NOAH	DOST installed Water Level Sensor as part of the project along the Agno River Basin.	San Roque Spillway, San Roque Dam			Installed by DOST				TO MONITOR THE RESERVOIR ELEVATION OF THE AGNO RIVER BASIN		
Anti-Illegal Logging	Forest protection effort of NPC (Bantay Gubat Patrol) aimed at curbing illegal forest activities inside NPC-managed watersheds through the conduct of patrolling and surveillance operations jointly with the AFP/PNP,	NPC-managed watersheds in Norzagaray, Bulacan (Angat) ; Buhi, Camarines Sur (Buhi-Barit); Lumban, Cavinti, Kalayaan in Laguna (Caliraya-Lumot); Lanao del Sur & Lanao del Norte (Lake Lanao-Agus River); Ifugao (Magat); Laguna,	Materials/tools/ equipment (vehicles, paraphernalias, GPS, etc.) and Labor (forest guards, volunteers)	Volume of forest products confiscated (in board feet)	14,957.84	-	-	24,686.95	-	Efforts under the Bantay Gubat Patrol Program of NPC to deter illegal forest activities such as timber poaching, charcoal-making, kaingin among others; Confiscated forest products are currently being subjected to NPC Administrative Adjudication Rules and if cleared maybe subjected to disposition/donation (priority	Community participation/ involvement; provision of alternative livelihood opportunities to counter illegal activities